



FACILITIES MANAGEMENT

Facilities Planning and Construction Department

Date February 2, 2018

Report No. 03

CONSTRUCTION PROJECT STATUS REPORT Ivy Stacks Expansion

Current Status:

Construction Start:	August 4, 2017
Construction Completion:	May, 2018
Percent Complete:	55%

Current Activities:

- Rough in utilities in book storage
- New roof on book storage
- Solar Array on book storage
- Demo old AHU.
- Frame walls, prep for close-in on head house
- Install new mechanical equipment.



Future Activities:

High bay compact shelving starts to arrive in February. Book storage will soon be substantially complete, and contractor to work on head house and site.

Please contact Kate Meyer, Senior Project Manager, at ksm2g@virginia.edu / (434) 982-5748 or Richard Sergi the Senior Construction Administration Manager at rfs4v@virginia.edu / (434) 243- 2849 with any questions or comments. Martin Horn, Inc. is the Construction Manager at Risk.

Web Cam: <http://128.143.31.43/view/view.shtml?id=295&imagepath=%2Fmjpg%2F1%2Fvideo.mjpg&size=1>



